



ST. MARY'S COUNTY BROADBAND AVAILABILITY 96%

MAY 31, 2023

	Actuals
Total Addresses	44,099
Vacant Addresses	(2,916)
Connectivity Refused	(253)
Connectable Addresses	40,930
Serviceable Addresses	39,304
Not connected (not serviceable) addresses	1,626

	Actuals
BUC Grant Eligible (currently <4,500ft)	1061
Beyond BUC Grant	104
BUS Grant Eligible (currently <4,500ft)	35
Beyond BUS Grant	8
Middle Mile	332
Uncategorized	85

Middle Mile Road	Status
Bay Forest Rd/Far Cry Rd/Et Al (1) – State Grant	Construction Underway
Bay Country Ln/RG Wy/Ryceville Rd/Et Al (2) – State Grant	Construction Underway
Indiantown Rd/Davis Rd/Grampton Rd/Et Al (3) – State Grant	Construction Underway
Sea Side View St/St Peter Claver Rd/Et Al (4) – State Grant	Construction Underway
Milestone Landing/Buck Briscoe Rd/ Et Al (5) – State Grant	Purchase Order Issued 8/17/22
Scotland Beach	Cost Estimates Requested

FISCAL YEAR 2022 ARP LAST MILE PROGRESS

Broadband for Unserved Citizens (BUC) & Broadband for Unserved Students (BUS) Stats	Actuals
Outstanding MOU's Approved	23
Construction Reported Complete	157
Authorized Last Mile Funding	\$1,223,765.00
Approved Last Mile Construction Cost	\$1,175,932.53

FISCAL YEAR 2023 ARP LAST MILE PROGRESS

Broadband for Unserved Citizens (BUC) & Broadband for Unserved Students (BUS) Stats	Actuals
Outstanding MOU's Approved	177
Construction Reported Complete	57
Authorized Last Mile Funding	\$5,300,000.00
Approved Last Mile Construction Cost	\$3,736,669.79