



ST. MARY'S COUNTY BROADBAND AVAILABILITY 97%

OCTOBER 31, 2023

	Actuals
Total Addresses	44,097
Vacant Addresses	(2,924)
Connectivity Refused	(256)
Connectable Addresses	40,918
Serviceable Addresses	39,683
Not connected (not serviceable) addresses	1,234

	Actuals
BUC Grant Eligible (currently <4,500ft)	1013
Beyond BUC Grant	101
BUS Grant Eligible (currently <4,500ft)	27
Beyond BUS Grant	8
Middle Mile	68
Uncategorized	27

Middle Mile Road	Status
Bay Forest Rd/Far Cry Rd/Et Al (1) – State Grant	Construction COMPLETE
Bay Country Ln/RG Wy/Ryceville Rd/Et Al (2) – State Grant	Construction Underway
Indiantown Rd/Davis Rd/Grampton Rd/Et Al (3) – State Grant	Construction COMPLETE
Sea Side View St/St Peter Claver Rd/Et Al (4) – State Grant	Construction COMPLETE
Milestone Landing/Buck Briscoe Rd/ Et Al (5) – State Grant	Construction COMPLETE
Scotland Beach	Right-of-Ways being pursued

FISCAL YEAR 2022 ARP LAST MILE PROGRESS

Broadband for Unserved Citizens (BUC) & Broadband for Unserved Students (BUS) Stats	Actuals
Addresses Under Construction	18
Addresses Complete	158
Authorized Last Mile Funding	\$1,223,765.00
Approved Last Mile Construction Cost	<u>\$1,111,594.56</u>

FISCAL YEAR 2023 ARP LAST MILE PROGRESS

Broadband for Unserved Citizens (BUC) & Broadband for Unserved Students (BUS) Stats	Actuals
Addresses Under Construction	168
Addresses Complete	115
Authorized Last Mile Funding	\$5,300,000.00
Approved Last Mile Construction Cost	<u>\$4,178,728.45</u>