



FDR BOULEVARD - PHASE 3B

Construction Update Fall 2026

FDR Boulevard Phase 3B (Buck Hewitt Rd. to Pegg Rd. - 1.0 mile)

Phase 3B will include the installation of a new traffic signal at the proposed FDR Boulevard and Pegg Road intersection (with an interconnect to the MD 235 traffic signal system), construction of three (3) large retaining walls, a 10 foot wide shared use path (p/o Three Notch Trail) on the eastern side to the Pegg Rd/Md 235 intersection, a 5' concrete sidewalk on the western side, raised center medians with stormwater management and landscaping, and decorative lighting on both sides of roadway.

Construction Update

Construction in September will include work on storm water management facility No. 3 (next to Victory Woods Senior Apartments) and median bioswales, decorative lighting, and installation of traffic signs. Work to be completed in October and early November includes the milling of asphalt on the southbound lane from Buck Hewitt Road to Victory Woods Senior Apartments, installation of a new concrete median entrance to Victory Woods, final surface paving, pavement markings, turfgrass establishment, landscaping, entrance gate for the Immaculate Heart of Mary Church, traffic signal activation for the new signal at the FDR/Pegg Rd intersection, and privacy fencing along Discovery Subdivision. Construction is scheduled for completion in mid-November of 2026.

During the above-described construction, travel lanes may be shifted to allow work to be performed within the FDR Boulevard median areas, milling of roadway, and work along Pegg Road. Please drive with caution and be aware of construction vehicles/workers along the roadway during this construction period.

If you have any questions, please contact the DPW&T Project Manager at 301-475-4200, ext. 3525. This Construction Update was prepared by the St. Mary's County DPW&T.