



FDR BOULEVARD - PHASE 3

Construction Update Summer of 2022

FDR Boulevard Phase 3A (MD 237 to Buck Hewitt Rd. - 0.8 mile)

The contractor, Great Mills Trading Post, Co., completed the initial survey stakeout, clearing, and sediment erosion control installation in the spring of 2022. Utility relocation work was also completed by utility companies in the winter and spring of 2022. Road work will continue during the summer months to complete the traffic signal pole relocation at the MD 237 intersection and construction of the south bound lanes on Fire Dept. Lane (future FDR BLVD) at the MD 237 - Chancellors Run Road intersection. Following installation of base asphalt on the southbound lanes, traffic will be shifted from the northbound lanes of Fire Dept. Lane to use the new south bound lanes and the northbound side will be closed to traffic. Work will then proceed on the northbound side with a water main relocation, storm drain installation, and construction of the 2 travel lanes and left turn lane at MD 237. Roadway construction work from Fire Dept. Lane to MacArthur Blvd. (in San Souci) will also continue with excavation of 2 stormwater management facilities, storm drainage installation, roundabout installation, roadway excavation, and placement of compacted aggregate base for the roadway into the fall of 2022.

FDR Boulevard Phase 3B (Buck Hewitt Rd. to Pegg Rd. - 1.0 mile)

Design plans are being finalized by the County's engineering consultant A. Morton Thomas (AMT) and will include a new traffic signal at the proposed FDR Boulevard and Pegg RD intersection with an interconnect to the MD 235 traffic signal system. Property acquisition is on-going and will continue into the fall of 2022. Funding for construction was approved in the County CIP for FY 2023 (began July of 2022) and advertisement of this phase is expected in the winter of 2022/2023 with award of contract in late winter of 2023(property acquisition pending). This phase will take approx. 18 months to complete. Utility relocation work will begin the late summer of 2022 by various utility companies.

If you have any questions, please contact the DPW&T Project Manager at 301-475-4200, ext. 3525. This Construction Update was prepared by the St. Mary's County DPW&T.